ANNEXURE NO. 15

[*Vide* Unstarred Question No. 1018 (a) to (e) answered on 8th March, 2002]

RAILWAY PROJECTS IN ANDHRA PRADESH

Sl. No.	Name of Project	Rly.	Cost of Project	Expected expenditure upto March 2002	Funds Required for completion	Status
			(Anmount in Crores of Rupees)			
1	2	3	4	5	6	7
New Line						
1.	Peddapally-Karimnagar-Nizamabad	SCR	417.98	59.65	358.33	Peddapally to Karimnagar (35.53 km) work has been commissioned. Work is in progress between Karimnagar & Jagtyal (48 km) where land acquisition has been taken up.
2.	Kakinada-Kotapalli (restoration)	SCR	66.80	7.59	59.21	Earthwork, minor and major bridges are in progress.
3.	Nandyal-Yerraguntla	SCR	174.33	5.52	168.81	Final location survey has been completed & land acquisition papers for first 46 km (275 hectares) in Cuddapah District has been submitted to State Govt.
4.	Macherla-Nalgonda	SCR	125.09	0.08	125.01	Final location Survey is in progress and land acquisition has been taken up. Work will commence once land becomes available.
5.	Munirabad-Mehboobnagar	SCR	420.12	6.61	413.51	Final Location Survey has been completed. Land acquisition plans for 11 km from Ginigera end and 15 km from Mehbubnagar end (total 26 km) have been submitted to State Govt. On Krishna-Yermaras Doubling (16 km) earthwork and minor bridges are in progresss.
6.	Gadwai-Raichur	SCR	108.91	0.75	108.16	Land acquisition work is being taken up.
7.	Kakinada-Pithapuram	SCR	61.70	0.30	61.40	Work will be taken up after obtaining the requisite clearances.
8.	Kotapalli-Narsapur	SCR	329.05	1.00	328.05	Final location survey between Kotapalli-Amalapuram completed including geo-technical investigations for Gowthami Bridge.
9.	Dharmavaram-Penukonda via Puttapathi	SR	124.22	108.99	15.23	Penukonda to Puttapathi completed and commissioned on 21.11.2000. Dharmavaram-Puttapathi has been commissioned in January2002.

1	2	3	4	5	6	7
Gauge Conversion						
10.	Mudkhed-Adilabad	SCR	142.22	7.98	134.24	The work had been taken up under the Build-Own-Lease-Transfer (BOLT) scheme. As the contractor was facing problems in arranging finances over a long period of time, the contract for the work has been terminated. The work is now being taken up through Railway finances.
11.	Guntur-Guntakal & Guntakal-Kalluru	SCR	516.10	459.35	56.75	Guntur to Guntakal and new line portion from Pendekallu-Gooty has been completed.
12.	Katpadi-Pakala-Tirupati	SCR	158.50	80.78	77.72	Formation works are in progress. Additional funds to the tune of Rs. 65 crores have been provided to expedite the work during 2001-02.
13.	Secunderabad-Dronachellam & Secunderabad-Bolarum	SCR	351.05	329.51	21.54	Work has been completed and commissioned.
14.	Dharamvaram-Pakala	SCR	251.22	0.01	251.21	Requisite clearances have been obtained. Preparation of Plans & Estimates have been taken up.
15.	Secunderabad-Mudkhed & Jankhampet-Bodhan	SCR	287.83	88.20	199.63	Earthwork and bridgework are in progress. The work is being expedited and effort is being made to complete Mudkhed-Dharmabad during 2001-02.
16.	Naupada-Gunupur	SER	66.35	0.04	66.31	Work will be taken up after obtaining the requisite clearances, action for which has been initiated.
Doubling						
17.	Hospet-Guntakal (GC)	SCR	159.10	25.13	133.97	Final location survey has been completed. Tenders have been processed. This project is proposed under K-RIDE funding with a view to expedite the progress.
18.	Vijayawada-Krishna Canal 3rd line	SCR	44.31	34.52	9.79	The third line is proposed between Krishna Canal and Vijayawada by providing a second track on the substructure over Krishna for which superstructure is in progress. Formation for main line is completed
19.	Gudur-Renigunta	SCR	139.69	68.55	71.14	The work for 25 km is presently targeted for completion in 2001-02.

1	2	3	4	5	6	7
20.	Gooty-Renigunta Sec.: Doubling of Balapalle-Pullampet (Phase-I)	SCR	74.77	21.61	53.16	Tenders for earthwork and minor bridges have been processed.
21.	Gooty-Renigunta: Patch Doubling	SCR	304.50	6.50	298.00	Final Location Survey and preparation of detailed estimate has been taken up. Tenders for earthwork and minor bridges have been processed.
22.	Gajapatinagaram-Vijayanagaram: Patch doubling (Phase-II) (Section-III) including junction arrangement at Vizianagaram	SER	47.50	36.71	10.79	The work has been completed and commissioned.
23.	Whitefield-Kuppam	SR	162.23	75.54	86.69	The work is in progress & the first phase from Whitefiled to Bangarapet (47 km) has been completed and commissioned. The work of Bangarapet yard has been completed. Tenders processed for earthwork & bridges in Kuppam-Bangarapet section.
Railway Electrification Project						
24.	Renigunta-Guntakal	SCR	168.34	10.62	157.72	This work has been defrozen in Nov. 1998. OHE works have been taken up. Target date is Mar., 2004, subject to availability of funds.
25.	Bhubaneshwar-Kottavalasa	SER	319.63	275.45	44.19	386 RKMs have been electrified till March, 2001. Work in progress and target for completion by March 2002.
Metropolitan Transport Project						
26.*	Upgradation of Railway Infrastrecture facilities for introduction of Suburban Traffic (MMTS): Secenderabad-Falaknuma and Hyderabad /Secunderabad Lingampalli sections of twin cities of Hyderabad & Secunderabad.	SCR	34.98	7.50	27.48	This is a new work sanctioned in 2001-2002. Project is targeted to be completed by November, 2002. The total project cost is to be shared in the ratio of 50:50 by Railway and State Government of Andhra Pradesh.

*Cost indicates Railways contribution only.An equal amount is to be contributed by Government of Andhra Pradesh.